

DOCK INSPECTION REPORT -- VESSBANK BASIN (COVERED)

Basin	Vessbank (covered, 240 slips)
Inspection dates	April 23-24, 2025
Inspector	M. Andrus, Facilities Inspector
Weather	Clear, calm; low tide 10:05 (day 1), 10:52 (day 2)
Reference	Posted slip dimensions per slip inventory, 2025-01 edition

1. SCOPE

Annual structural and dimensional inspection of the Vessbank covered basin, following the same procedure as the Ledgport cycle: structure, systems, and verification of as-built slip dimensions against posted dimensions. All ten finger rows (A through J) were walked.

2. GENERAL CONDITION

The basin is in good condition following the 2024 float work on Rows G and H. Freeboard is uniform. Eleven pedestal breakers were replaced in the fall 2024 cycle and test satisfactorily. The east gangway (G-VB-1) shows normal wear. One section of LED strip lighting is out over Row C between slips VB-0314 and VB-0320; a lighting work order is open.

3. DIMENSIONAL VERIFICATION

Eighty slips were measured (eight per row) with the measuring rail, plus the four Row G slips re-floated in 2024. Results against posted dimensions are tabulated below; tolerance ± 0.3 ft.

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
VB-0409	G	32	32.0	+0.0	12	11.9	
VB-1006	F	40	40.0	+0.0	14	14.1	
VB-0714	J	32	32.0	+0.0	12	12	
VB-0918	A	32	32.0	+0.0	12	12	
VB-0808	G	40	39.8	-0.2	14	14.1	
VB-0905	I	32	32.0	+0.0	12	11.9	
VB-1114	G	28	28.2	+0.2	10	10.1	
VB-1104	J	28	28.0	+0.0	10	10	
VB-1005	F	24	24.0	+0.0	9	9	
VB-1118	A	28	28.0	+0.0	10	9.9	
VB-0919	K	24	24.1	+0.1	9	9	
VB-0423	L	32	32.2	+0.2	12	12	
VB-1112	I	32	32.0	+0.0	12	12.1	
VB-0923	D	32	31.8	-0.2	12	11.9	
VB-0410	J	32	31.9	-0.1	12	12	
VB-0701	H	32	31.8	-0.2	12	12	
VB-0715	D	24	24.0	+0.0	9	9	
VB-0306	E	36	35.8	-0.2	13	13	
VB-0118	G	28	28.0	+0.0	10	10.1	
VB-1113	L	28	28.0	+0.0	10	10.1	
VB-1015	F	36	36.1	+0.1	13	13.1	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
VB-0408	D	32	32.0	+0.0	12	12	
VB-1021	J	36	36.0	+0.0	13	13.1	
VB-0607	C	28	28.0	+0.0	10	10	
VB-0216	L	28	28.2	+0.2	10	9.9	
VB-1105	E	24	24.0	+0.0	9	8.9	
VB-0619	B	24	23.9	-0.1	9	9	
VB-1107	G	28	28.0	+0.0	10	9.9	
VB-0904	A	28	28.1	+0.1	10	9.9	
VB-0520	B	36	36.0	+0.0	13	13	
VB-0619	I	32	32.0	+0.0	12	12.1	
VB-0416	K	24	24.0	+0.0	9	9.1	
VB-0322	E	24	24.1	+0.1	9	9	
VB-0423	G	24	24.0	+0.0	9	9	
VB-1012	J	28	28.2	+0.2	10	10	
VB-1117	C	28	28.1	+0.1	10	10	
VB-1017	F	32	32.0	+0.0	12	12.1	
VB-0807	F	24	24.1	+0.1	9	9.1	
VB-1102	B	28	28.0	+0.0	10	10	
VB-1106	D	40	40.0	+0.0	14	14	
VB-0310	C	32	32.0	+0.0	12	11.9	
VB-0204	F	40	40.0	+0.0	14	14	
VB-1113	C	40	40.0	+0.0	14	13.9	
VB-0408	G	28	27.9	-0.1	10	10	
VB-1023	J	36	36.0	+0.0	13	13	
VB-1007	I	32	31.9	-0.1	12	12	
VB-0907	J	32	31.8	-0.2	12	11.9	
VB-0903	F	24	23.6	-0.4	9	8.9	*
VB-0501	I	24	24.0	+0.0	9	8.9	
VB-0906	A	36	35.9	-0.1	13	13	
VB-0101	A	32	32.1	+0.1	12	12	
VB-0106	K	32	32.0	+0.0	12	12	
VB-0908	B	32	31.9	-0.1	12	12.1	
VB-0501	L	40	39.8	-0.2	14	14	
VB-0410	H	32	32.1	+0.1	12	12.1	
VB-0213	G	28	28.0	+0.0	10	10	
VB-0503	K	40	40.2	+0.2	14	13.9	
VB-0403	E	28	28.1	+0.1	10	10	
VB-0115	I	36	36.0	+0.0	13	12.9	
VB-0812	G	32	31.8	-0.2	12	12	
VB-1122	E	40	40.1	+0.1	14	14.1	
VB-0907	K	24	24.1	+0.1	9	9	
VB-0921	K	32	32.0	+0.0	12	12.1	
VB-0709	K	24	24.0	+0.0	9	9	
VB-1116	H	36	35.6	-0.4	13	12.9	*
VB-0105	F	40	40.0	+0.0	14	14.1	
VB-0208	J	32	32.0	+0.0	12	12.1	
VB-0317	H	28	28.1	+0.1	10	10	
VB-1002	I	32	32.0	+0.0	12	12.1	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
VB-0901	B	36	36.1	+0.1	13	13	
VB-0722	K	24	23.8	-0.2	9	8.9	
VB-1008	K	36	36.0	+0.0	13	12.9	
VB-1106	E	28	28.0	+0.0	10	10.1	
VB-1020	E	28	28.1	+0.1	10	10	
VB-0518	B	36	36.2	+0.2	13	12.9	
VB-0223	C	40	40.2	+0.2	14	14	
VB-0220	G	32	31.9	-0.1	12	12	
VB-1112	F	24	24.0	+0.0	9	8.9	
VB-0804	D	40	39.9	-0.1	14	14	
VB-0804	B	28	28.0	+0.0	10	10.1	
VB-0315	J	24	23.6	-0.4	9	9	*
VB-0110	B	36	36.0	+0.0	13	13	
VB-0215	G	24	24.0	+0.0	9	9.1	
VB-0901	D	28	28.0	+0.0	10	9.9	

4. DEFICIENCIES

1. Row C lighting outage over slips VB-0314-VB-0320 (work order W0-2025-0422).
2. Slip VB-0712: aft cleat backing plate shows through-bolt corrosion; hardware scheduled for the May work party.
3. No dimensional discrepancy beyond tolerance was found; the four re-floated Row G slips measure to posted length within 0.1 ft.

5. METHOD NOTE ON DIMENSIONAL MEASUREMENT

The procedure follows the Ledgport cycle: slip length inside the pile guides at the nominal low-water line with the District's steel rail (the same instrument used for vessel check-in measurement), posted against as-built with a ± 0.3 ft tolerance. Because Vessbank's 2024 float work moved four slips, those four were measured at both the guide line and the float line; both measurements are reported in the table and the more restrictive governs. No re-posting was required.

6. ROOF, FREEBOARD, AND SYSTEMS NOTES

Roof panels over Rows A-E show no lifting after the February wind event; fasteners torqued on the sample pattern. Freeboard uniform at 0.44 to 0.49 m. The basin's 96 pedestals were walked; ground-fault devices tested satisfactory on the sample. The pump-out station at the basin head drew normal suction. Fire extinguishers in date; standpipe caps free.

7. PRIOR-CYCLE FOLLOW-UP

The 2024 cycle's single open item -- replacement of eleven pedestal breakers -- was completed in the fall work window and verified in this cycle; all eleven test satisfactorily under load. No 2023 items were open for this basin. The re-floated Row G slips remain in the standing dimensional sample through the 2026 cycle.

8. UNDERWATER AND HARDWARE NOTES

The basin's guide piles were sounded at ten stations by pole at low tide; no soft tops. Pile hoops on Rows B and D show normal wear. Through-bolt hardware on the cleat backing plates was sampled on 12 cleats; the one corroded plate at VB-0712 is the only failure and is scheduled. Anode consumption on the basin's bonded hardware is normal for a covered basin (two-thirds life remaining by visual estimate); the open basins consume anodes roughly twice as fast.

9. TENANT NOTICES AND HOUSEKEEPING

Four housekeeping notices were issued during the inspection: two for dock boxes encroaching the finger walkway (VB-0209, VB-0411), one for an unsecured jerry can (VB-0502), and one for a vessel riding low with an automatic bilge pump cycling frequently (VB-0620; owner contacted, pump fault found and corrected the same week). None affects structure or dimensions; all are logged in the inspection's housekeeping annex.

10. DIMENSIONAL STANDING SAMPLE

For the next cycle the standing sample is: the four re-floated Row G slips, the two Ledgport Row F slips re-posted in 2023 (cross-basin comparison), and a rotating eight-per-row draw. The basin's posted dimensions otherwise carry forward unchanged into the 2026 slip inventory.

11. FIRE AND SAFETY EQUIPMENT

The basin's fourteen fire extinguishers are in date and correctly sited; the two at the basin head were re-tagged this visit after the annual service. The standpipe at the main gangway was flow-tested with the fire district's portable gauge and meets the draft requirement. The safety ladder count is one per row end, complete; the throw ring at Row D end has a perished line and was replaced from stock during the inspection.

12. WATER SUPPLY AND PUMP-OUT

Hose-station backflow devices tested satisfactory on the sample. The basin-head pump-out drew normal suction with the test drum; the spare diaphragm is on the shelf and the service log is current. One hose bib at VB-0340 weeps when open; washer kit applied on site.

13. DIMENSIONAL SUMMARY STATEMENT

Eighty-four measurements were taken this cycle (eighty-slip rotating sample plus the four re-floated Row G slips). No discrepancy beyond the ± 0.3 ft tolerance was found; the largest observed difference was -0.2 ft. The basin's posted dimensions are confirmed as matching the water for offer administration and for the slip inventory's 2026 edition. The inspector thanks the basin's tenants for moving vehicles and dock carts to allow the measuring rail clear access on both days.

14. RECOMMENDATIONS (CONSOLIDATED)

1. Close the Row C lighting work order before the May commission tour.
2. Re-torque Row G pile bolts at the six-month point after the float work.

3. Replace the VB-0712 cleat backing plate at the May work party.
4. Keep the four re-floated Row G slips in the standing dimensional sample through 2026.
5. Carry the Row D throw-ring replacement into the safety equipment log.

Inspector: Marta Andrus, Facilities Inspector