

DOCK INSPECTION REPORT -- OPEN BASINS (EASTWEY, GULLWING, SALMONBERRY)

Basins	Eastwey (240 slips), Gullwing (230), Salmonberry (210) -- all open
Inspection dates	October 6-8, 2024
Inspectors	H. Dove and M. Andrus, Facilities Inspectors
Weather	Day 1 squalls; days 2-3 clear. Low tides used for pile inspection on all three days
Reference	Posted slip dimensions per slip inventory, 2024-01 edition

1. SCOPE

Combined annual inspection of the three open basins. Structure, systems, and dimensional verification of as-built against posted slip dimensions, with attention to the Salmonberry floats scheduled for replacement in the January-March 2023 window's follow-on work and to storm-season readiness.

2. EASTWEY BASIN

Eastwey is serviceable. The wave screen on the south approach shows impact scarring from the September log event but is sound. Freeboard uniform. Six slips on Row E have measured beam clearance at the posted maximum; no action required. Dimensional sample of 40 slips found one slip (EW-0512, posted 36 ft) measuring 35.5 ft as-built because of a shifted finger float; the finger was re-pinned during the inspection and the slip re-measured to 35.9 ft, within tolerance.

3. GULLWING BASIN

Gullwing is serviceable with one deficiency: the gangway hinge at G-GW-3 (north) has elongated bolt holes and is limited to light pedestrian use until the hinge plate is replaced (work order W0-2024-1002, parts on hand). The 2023 pile-driving work on Row B is holding; no pile movement detected at the tell-tales. Dimensional sample of 40 slips: all within tolerance.

4. SALMONBERRY BASIN

Salmonberry's older floats (Rows M-P) continue to lose freeboard slowly; the replacement plan is on file and the rotation list is posted. Dimensional sample of 40 slips found two end-of-row slips (SB-1401, posted 60 ft; SB-1428, posted 60 ft) measuring 59.2 and 59.4 ft as-built respectively; both are in the replacement rotation and will be re-posted after float work rather than now, because the rotation will change the as-built again within the year. Tenants of both slips were notified.

5. DIMENSIONAL SUMMARY

The combined dimensional results for the three basins are tabulated below (sample of 120 slips; tolerance ± 0.3 ft).

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
EW-0712	F	24	24.0	+0.0	9	9	
SB-0407	F	36	36.0	+0.0	13	13.1	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
EW-1119	F	32	32.0	+0.0	12	12	
GW-1107	F	28	28.0	+0.0	10	9.9	
GW-0311	J	32	31.6	-0.4	12	12	*
EW-0809	D	45	44.9	-0.1	16	15.9	
GW-0118	C	50	50.0	+0.0	18	18	
GW-0211	D	32	32.2	+0.2	12	12	
SB-1008	H	24	24.0	+0.0	9	9.1	
EW-0810	G	36	36.0	+0.0	13	12.9	
SB-0114	G	32	32.0	+0.0	12	12	
EW-0405	K	60	60.0	+0.0	20	20.1	
EW-0423	E	36	36.0	+0.0	13	13.1	
GW-1104	E	60	60.0	+0.0	20	20	
SB-0615	I	36	36.0	+0.0	13	13	
EW-1022	J	24	24.0	+0.0	9	9.1	
EW-0615	E	45	45.1	+0.1	16	15.9	
EW-1002	K	24	24.0	+0.0	9	8.9	
SB-0909	L	50	49.8	-0.2	18	18.1	
GW-0923	B	32	32.0	+0.0	12	12	
EW-0209	E	36	36.0	+0.0	13	13.1	
EW-0310	J	45	45.0	+0.0	16	16	
GW-0407	L	24	24.1	+0.1	9	9.1	
GW-0611	L	36	36.1	+0.1	13	12.9	
GW-0414	D	28	27.9	-0.1	10	10	
EW-0414	J	24	24.0	+0.0	9	9	
EW-0217	J	60	60.0	+0.0	20	20	
EW-0513	B	50	50.2	+0.2	18	18	
SB-0716	A	50	50.0	+0.0	18	18.1	
EW-0919	I	24	23.9	-0.1	9	9	
EW-0210	K	45	45.0	+0.0	16	16.1	
EW-0617	F	45	45.0	+0.0	16	15.9	
EW-0108	G	50	50.0	+0.0	18	18	
GW-0721	K	28	28.0	+0.0	10	10	
SB-0217	F	32	31.8	-0.2	12	12	
SB-0205	G	36	35.8	-0.2	13	13	
SB-0415	H	40	40.0	+0.0	14	14.1	
EW-0505	E	24	23.8	-0.2	9	9	
SB-1021	J	36	36.1	+0.1	13	13	
GW-0514	B	32	32.2	+0.2	12	12.1	
EW-0508	E	32	32.0	+0.0	12	11.9	
EW-0210	L	32	32.0	+0.0	12	11.9	
GW-1111	B	40	39.8	-0.2	14	14	
EW-0102	D	28	28.0	+0.0	10	10.1	
SB-0404	F	45	45.0	+0.0	16	16	
SB-0613	F	40	40.0	+0.0	14	14	
SB-0401	F	50	50.0	+0.0	18	18	
GW-0422	B	24	24.0	+0.0	9	9.1	
SB-0715	E	28	28.0	+0.0	10	9.9	
SB-0820	J	45	45.0	+0.0	16	15.9	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
GW-0302	J	28	28.0	+0.0	10	9.9	
GW-0208	K	28	28.0	+0.0	10	10	
GW-0918	B	40	40.0	+0.0	14	13.9	
EW-0420	F	24	24.0	+0.0	9	9.1	
GW-0316	F	24	24.2	+0.2	9	9	
GW-0213	C	24	24.0	+0.0	9	9	
EW-0819	I	50	50.1	+0.1	18	18	
GW-0505	I	45	45.0	+0.0	16	16	
GW-0916	E	40	40.0	+0.0	14	14	
EW-0501	C	60	60.0	+0.0	20	20.1	
SB-0604	I	32	32.0	+0.0	12	12	
EW-0207	I	24	24.0	+0.0	9	9.1	
SB-0703	C	50	50.1	+0.1	18	18	
GW-0202	E	40	40.0	+0.0	14	14	
EW-0711	B	36	36.0	+0.0	13	12.9	
SB-0201	F	28	28.0	+0.0	10	9.9	
SB-1021	L	24	24.2	+0.2	9	8.9	
SB-0204	I	36	35.9	-0.1	13	13	
SB-0113	C	40	40.0	+0.0	14	14	
EW-0803	F	50	50.0	+0.0	18	18	
GW-0617	I	60	60.2	+0.2	20	20	
EW-0723	D	50	50.0	+0.0	18	18	
EW-1102	E	24	23.8	-0.2	9	9.1	
GW-0105	J	36	35.9	-0.1	13	13	
EW-0102	F	60	60.0	+0.0	20	20	
GW-0221	D	36	35.9	-0.1	13	12.9	
EW-0105	J	50	50.0	+0.0	18	17.9	
EW-1110	J	24	24.1	+0.1	9	8.9	
GW-0709	H	60	60.2	+0.2	20	19.9	
SB-0322	I	24	23.8	-0.2	9	9	
GW-0104	K	60	60.0	+0.0	20	20	
GW-0302	G	28	28.0	+0.0	10	10.1	
SB-0202	H	28	28.1	+0.1	10	10	
EW-0407	B	50	50.0	+0.0	18	18	
EW-0920	K	32	32.0	+0.0	12	12	
SB-0905	L	32	32.0	+0.0	12	12	
GW-0902	G	50	50.0	+0.0	18	18	
GW-0513	G	45	45.0	+0.0	16	16.1	
SB-0416	G	32	32.0	+0.0	12	12	
EW-0711	A	40	40.1	+0.1	14	13.9	
GW-0923	I	40	40.1	+0.1	14	14	
GW-0314	F	24	24.0	+0.0	9	9	
SB-0922	F	45	45.0	+0.0	16	16.1	
SB-0720	H	32	32.0	+0.0	12	11.9	
GW-1013	C	40	40.0	+0.0	14	14	
EW-0722	E	45	45.1	+0.1	16	15.9	
GW-0401	B	50	49.9	-0.1	18	18	
SB-0707	K	45	45.2	+0.2	16	16	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
SB-1107	E	45	45.1	+0.1	16	16	
GW-0408	A	28	28.0	+0.0	10	10	
GW-0517	H	40	40.0	+0.0	14	14	
SB-1001	K	36	36.2	+0.2	13	13.1	
GW-0619	L	60	60.0	+0.0	20	19.9	
EW-1004	G	32	31.6	-0.4	12	11.9	*
GW-0615	A	24	24.1	+0.1	9	9	
EW-1017	J	50	50.0	+0.0	18	18.1	
SB-1002	A	32	32.0	+0.0	12	12.1	
SB-0504	D	40	40.1	+0.1	14	13.9	
EW-0804	J	32	32.0	+0.0	12	11.9	
GW-1101	C	36	36.1	+0.1	13	13	
EW-0417	F	36	36.0	+0.0	13	12.9	
GW-1123	J	60	60.1	+0.1	20	19.9	
SB-0923	A	32	32.2	+0.2	12	12.1	
SB-0311	H	24	24.0	+0.0	9	9	
GW-0211	A	50	50.0	+0.0	18	17.9	
SB-0902	C	40	40.0	+0.0	14	14	
EW-1115	A	24	23.9	-0.1	9	9	
EW-0705	L	24	24.0	+0.0	9	9	
SB-0501	H	40	40.0	+0.0	14	13.9	
GW-0702	B	60	60.0	+0.0	20	20	

6. METHOD NOTE

Dimensional verification follows the district procedure: the same steel rail used for vessel check-in measurement, slip length read inside the pile guides at nominal low water, posted against as-built with a ± 0.3 ft tolerance. Open-basin slips are more exposed to finger-float movement than the covered basins, so end-of-row slips are always included in the sample. Re-postings are effective the day measured, and the offer module reads the posted dimensions.

7. STORM-SEASON READINESS

With the November storm season ahead, the three basins were checked for readiness: guest floats at Eastwey are scheduled to come out the week of 14 October; chain tension on the Salmonberry outer row was adjusted at two stations; spare lines and fenders are stocked at the Gullwing locker. The storm protocol (guest-moorage closure, north approach closure, pump-out shutdown) was reviewed with the duty officers and is posted at each basin head. The Gullwing hinge plate in Section 3 is the only readiness item that is not routine, and it is on parts and labor already.

8. HOUSEKEEPING SUMMARY

Nineteen housekeeping notices were issued across the three basins during the inspection week: eleven dock-box or gear encroachments, four hose and line trip hazards, two unsecured fuel containers, and two vessels with scuppers blocked by debris (both cleared while the inspectors watched). None bears on structure or dimensions. Housekeeping in the open basins is weathered harder than the covered basins and the notices reflect that

exposure rather than neglect.

9. RECOMMENDATIONS

1. Complete the Gullwing hinge plate before the November storms; post the gangway restriction sign until done.
2. Keep SB-1401 and SB-1428 in the dimensional standing sample through the float replacement and re-post their dimensions at completion.
3. Inspect the Eastway wave screen again after the first winter storm.

Inspector: Harlan Dove, Facilities Inspector

Inspector: Marta Andrus, Facilities Inspector