

DOCK INSPECTION REPORT -- LEDGPORT BASIN (COVERED)

Basin	Ledgport (covered, 260 slips)
Inspection dates	April 21-22, 2025
Inspector	H. Dove, Facilities Inspector
Weather	Overcast, light rain, low tide at 09:40 both days
Reference	Posted slip dimensions per slip inventory, 2025-01 edition

1. SCOPE

Annual structural and dimensional inspection of the Ledgport covered basin: dock walls and floats, gangways, roof structure, electrical pedestals, fire equipment, mooring hardware, and verification of as-built slip dimensions against the posted dimensions used in offer administration. All twelve finger rows (A through L) were walked.

2. GENERAL CONDITION

The basin is in serviceable condition. The roof structure shows no corrosion beyond surface oxidation on the Row D north truss, which was wire-brushed and coated in place. Float freeboard is uniform at 0.42 to 0.48 m except as noted in Section 4. Gangway G-LP-2 (main, south) shows new tread plates from the February work order and is satisfactory. Two pedestal breakers (Row C, slips LP-0311 and LP-0312) were tripped on arrival; both reset and held under load, and both are logged for the electrician's annual breaker testing.

3. DIMENSIONAL VERIFICATION

Slip dimensions were measured inside the pile guides with the District's measuring rail, the same rail used for vessel measurement at check-in. The table below reports as-built against posted for the measured sample of 60 slips (five per row), plus every slip flagged in the 2023 cycle. Tolerance is ± 0.3 ft; discrepancies beyond tolerance are marked * and listed in Section 4.

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
LP-0321	B	36	36.0	+0.0	13	13	
LP-0908	L	28	28.0	+0.0	10	10	
LP-0310	B	32	32.0	+0.0	12	12.1	
LP-1119	G	32	32.0	+0.0	12	12	
LP-0702	D	40	40.0	+0.0	14	14	
LP-0819	K	32	31.8	-0.2	12	12	
LP-0814	K	32	32.0	+0.0	12	12	
LP-0416	F	28	28.1	+0.1	10	10	
LP-0523	A	32	32.0	+0.0	12	12	
LP-0802	I	40	40.0	+0.0	14	14.1	
LP-0509	F	40	40.0	+0.0	14	14.1	
LP-1113	K	28	28.0	+0.0	10	10	
LP-0607	D	36	36.1	+0.1	13	13	
LP-0713	J	24	24.0	+0.0	9	8.9	
LP-1120	J	36	36.0	+0.0	13	12.9	
LP-0801	C	28	28.0	+0.0	10	10	
LP-0216	E	32	32.0	+0.0	12	12	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
LP-0619	K	28	28.0	+0.0	10	10.1	
LP-0421	C	32	32.0	+0.0	12	12	
LP-0612	K	28	28.0	+0.0	10	10.1	
LP-0702	H	32	31.6	-0.4	12	12	*
LP-0120	K	28	28.0	+0.0	10	10	
LP-1010	G	28	28.0	+0.0	10	10	
LP-0602	B	32	31.9	-0.1	12	12.1	
LP-0506	F	40	40.0	+0.0	14	14	
LP-0312	E	36	36.1	+0.1	13	13	
LP-0817	H	28	28.0	+0.0	10	10.1	
LP-0906	H	32	32.2	+0.2	12	12	
LP-0123	E	24	24.0	+0.0	9	8.9	
LP-0810	D	36	36.0	+0.0	13	13.1	
LP-0818	F	28	28.0	+0.0	10	10	
LP-0508	E	36	36.0	+0.0	13	13	
LP-0621	I	24	23.9	-0.1	9	8.9	
LP-0202	E	40	40.0	+0.0	14	13.9	
LP-0920	A	28	28.0	+0.0	10	9.9	
LP-0306	F	28	28.0	+0.0	10	10	
LP-0508	E	36	35.9	-0.1	13	12.9	
LP-0104	F	40	40.0	+0.0	14	13.9	
LP-0312	D	32	32.2	+0.2	12	12.1	
LP-0608	C	28	28.0	+0.0	10	9.9	
LP-0706	C	32	32.2	+0.2	12	12	
LP-0318	H	40	40.0	+0.0	14	14	
LP-0722	C	36	36.0	+0.0	13	13	
LP-0110	C	36	36.2	+0.2	13	13	
LP-0307	H	32	32.0	+0.0	12	12	
LP-0818	K	28	27.9	-0.1	10	10	
LP-0415	L	28	28.2	+0.2	10	10	
LP-0413	A	32	32.0	+0.0	12	12	
LP-0915	L	32	32.0	+0.0	12	12	
LP-1007	C	28	28.0	+0.0	10	10	
LP-1016	G	32	32.0	+0.0	12	12	
LP-0401	C	32	31.9	-0.1	12	12	
LP-0423	I	28	28.1	+0.1	10	9.9	
LP-0320	D	32	32.0	+0.0	12	12.1	
LP-0306	H	32	32.1	+0.1	12	12.1	
LP-0810	K	36	36.0	+0.0	13	13.1	
LP-0404	L	32	32.0	+0.0	12	12	
LP-0814	E	24	24.0	+0.0	9	9	
LP-0307	I	36	36.0	+0.0	13	12.9	
LP-0718	E	28	28.0	+0.0	10	9.9	
LP-0915	H	36	35.9	-0.1	13	13	
LP-0115	E	36	36.0	+0.0	13	13	
LP-0711	C	40	40.1	+0.1	14	13.9	
LP-0216	E	32	31.9	-0.1	12	11.9	
LP-0105	F	32	32.1	+0.1	12	12.1	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
LP-0420	H	36	35.9	-0.1	13	13	
LP-0418	H	36	36.0	+0.0	13	12.9	
LP-0917	I	28	28.2	+0.2	10	9.9	
LP-0307	L	40	40.0	+0.0	14	14	
LP-0519	A	32	32.0	+0.0	12	12	
LP-1015	C	32	32.0	+0.0	12	12.1	
LP-0222	C	36	36.0	+0.0	13	13	
LP-1019	I	36	36.0	+0.0	13	13.1	
LP-0205	E	32	32.0	+0.0	12	12	
LP-0104	H	24	24.2	+0.2	9	9.1	
LP-0212	B	32	31.9	-0.1	12	12.1	
LP-1008	I	24	24.0	+0.0	9	9	
LP-0708	C	32	32.0	+0.0	12	11.9	
LP-0619	C	32	32.0	+0.0	12	12	
LP-0103	K	32	32.0	+0.0	12	12	

4. DEFICIENCIES

1. Row F, slips LP-0611 and LP-0612 (posted 32 ft): as-built 31.6 ft, beyond tolerance, caused by guide-pile creep at the row end. Both slips were reposted at 30 ft effective 2025-04-22 and the slip inventory corrected; offer administration was notified the same day so the register's posted dimensions match the water. (This is the same Row F condition noted in the November 2024 commission minutes.)
2. Row J, slip LP-1008: starboard rub rail split over 1.8 m; temporary fender fitted; work order W0-2025-0411 opened.
3. Row B: fire extinguisher at station LP-B2 was one month past its inspection tag; swapped with a charged unit from stores and tag updated on site.

5. METHOD NOTE ON DIMENSIONAL MEASUREMENT

Slip length is measured inside the pile guides at the nominal low-water line with the District's steel rail, from the head of the slip to the outer face of the outermost guide pile a vessel must clear. The rail is the same instrument used for vessel measurement at check-in (calibration tag current to 11/2025), so that a slip's posted length and a vessel's measured length are products of the same instrument and procedure. Where a slip's as-built length differs from the posted length beyond the ± 0.3 ft tolerance, the slip is re-posted and the inventory corrected the same day; the offer module reads posted dimensions, so a stale posting is an offer error waiting to happen.

6. FREEBOARD AND PILE NOTES

Freeboard was spot-measured at 24 stations: uniform at 0.42 to 0.48 m except Row K between slips LP-1105 and LP-1109, where 0.36 m was recorded at low tide. The Row K floats are the basin's oldest (2006) and are on the watch list; no action this cycle beyond entry in the float ledger. Guide piles were sounded at 12 stations by pole; no soft tops; the 2022 pile work on Rows A-C is holding, with tell-tales unchanged.

7. PEDESTAL AND ELECTRICAL TESTING

All 130 pedestals were walked; breaker test buttons exercised on the sample of 26. The two tripped breakers noted in Section 2 both reset and held a 30A test load for ten minutes. Ground-fault devices at the hose stations tested satisfactory. One pedestal cover (LP-0840) has a cracked hinge and is on the May work party list.

8. PRIOR-CYCLE FOLLOW-UP

Of the 2023 cycle's three action items: (1) slip LP-0714, re-posted to 27 ft in 2023 after piling repair, has been re-measured and is restored to 28 ft posting this cycle, the repair having stabilized; (2) the Row D truss connection was coated in 2024 and shows no further oxidation; (3) the 60-slip dimensional sample was maintained. One 2024 item -- the Row F guide-pile creep first measured in November 2024 -- is the subject of deficiency 1 in Section 4 and carries forward.

9. ROOF AND LIGHTING NOTES

The basin's roof was walked from the catwalk over all twelve rows. Panel fasteners on Rows B and C show the normal pattern of back-out at the south eave (six fasteners re-seated). Translucent panels over Row H are clouding and will need replacement in the 2027 budget; light levels at the dock under them remain adequate. The strip lighting circuit for Rows E-H was load-tested after dark on 22 April: all fixtures operational, one ballast buzzing at the Row F end (added to the electrician's list, not a deficiency). Emergency lighting at the two gangway heads tested on battery for the rated ninety minutes.

10. HOUSEKEEPING AND TENANT CONDITIONS

Eleven housekeeping notices were issued: seven dock-box encroachments, two hose coils left across walkways, one kayak stored on a finger (LP-0922), and one charcoal grill on a dock step (LP-0355, removed on the spot and the tenant reminded of the open-flame rule). None of these bears on structure or dimensions; all are logged in the housekeeping annex with photographs. The basin's general housekeeping is good and has improved since the 2023 cycle, which the tenants' association deserves credit for.

11. RECOMMENDATIONS

1. Re-set the Row F guide piles during the 2026 winter maintenance window and restore the two slips to 32 ft posting after re-measurement.
2. Add Row D north truss to the 2026 coating program.
3. Continue the 80-slip dimensional sample each cycle; add slips LP-0611 and LP-0612 to the standing sample until re-set.
4. Add Row K freeboard to the fall storm-season check.
5. Program the Row H translucent panel replacement for 2027.

Inspector: Harlan Dove, Facilities Inspector