

DOCK INSPECTION REPORT - - LEDGPORT BASIN (COVERED), 2023 CYCLE

Basin	Ledgport (covered, 260 slips)
Inspection dates	May 15-16, 2023
Inspector	H. Dove, Facilities Inspector
Weather	Clear; low tide 08:55 (day 1), 09:41 (day 2)
Reference	Posted slip dimensions per slip inventory, 2023-01 edition

1. SCOPE AND CONDITION

Annual structural and dimensional inspection. The basin is in serviceable condition. The Row D roof truss shows early surface oxidation at the north connection, cleaned and coated. All gangways are satisfactory. Fire equipment is in date. Pump-out station suction tested normal.

2. DIMENSIONAL VERIFICATION

Sixty slips measured (five per row, A through L) with the measuring rail; results below against posted dimensions, tolerance ± 0.3 ft. One discrepancy beyond tolerance was found: slip LP-0714 (posted 28 ft) measures 27.5 ft as-built after the February piling repair; it was re-posted at 27 ft and the inventory corrected the same day.

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
LP-0510	E	32	31.8	-0.2	12	12	
LP-1014	I	32	32.0	+0.0	12	12	
LP-1108	K	28	28.0	+0.0	10	10	
LP-0203	E	28	28.0	+0.0	10	10	
LP-1117	G	32	32.0	+0.0	12	12	
LP-1016	A	36	36.2	+0.2	13	13.1	
LP-0105	C	32	32.2	+0.2	12	12	
LP-1015	H	28	28.2	+0.2	10	9.9	
LP-0209	A	32	31.9	-0.1	12	11.9	
LP-1017	F	36	36.1	+0.1	13	13	
LP-0412	D	32	32.0	+0.0	12	12	
LP-1013	L	40	40.0	+0.0	14	13.9	
LP-0121	C	32	32.0	+0.0	12	12.1	
LP-0109	E	32	32.0	+0.0	12	11.9	
LP-1001	J	24	24.0	+0.0	9	9	
LP-1003	G	32	32.0	+0.0	12	12	
LP-0312	C	28	27.6	-0.4	10	10	*
LP-0309	D	32	31.8	-0.2	12	11.9	
LP-0412	L	32	32.0	+0.0	12	11.9	
LP-1107	G	28	28.1	+0.1	10	9.9	
LP-0201	J	28	28.0	+0.0	10	10	
LP-0423	D	36	36.0	+0.0	13	13	
LP-1105	F	40	40.0	+0.0	14	14.1	
LP-0922	B	28	28.0	+0.0	10	10.1	
LP-0909	G	36	35.9	-0.1	13	13	
LP-0718	L	36	36.0	+0.0	13	12.9	

Slip	Row	Posted (ft)	As-built (ft)	Diff	Posted beam	Measured beam	Note
LP-0523	D	36	36.0	+0.0	13	13.1	
LP-0415	G	28	28.0	+0.0	10	10.1	
LP-0120	G	32	32.0	+0.0	12	11.9	
LP-0115	B	40	39.8	-0.2	14	14	
LP-0317	L	28	27.9	-0.1	10	9.9	
LP-0408	H	32	32.0	+0.0	12	12	
LP-1002	F	24	24.0	+0.0	9	9.1	
LP-1013	A	28	28.0	+0.0	10	9.9	
LP-0912	A	32	31.8	-0.2	12	12	
LP-0911	D	40	40.1	+0.1	14	13.9	
LP-0415	B	28	28.0	+0.0	10	10	
LP-0611	A	32	31.9	-0.1	12	11.9	
LP-0723	K	40	40.0	+0.0	14	13.9	
LP-0814	I	24	24.0	+0.0	9	8.9	
LP-0811	K	28	28.0	+0.0	10	9.9	
LP-0112	H	40	40.0	+0.0	14	14	
LP-0421	G	32	32.0	+0.0	12	12	
LP-0302	E	40	40.2	+0.2	14	14.1	
LP-0122	G	32	32.1	+0.1	12	12.1	
LP-0403	J	32	32.0	+0.0	12	11.9	
LP-0616	B	40	40.0	+0.0	14	14	
LP-0722	A	24	23.9	-0.1	9	9	
LP-0317	G	40	40.0	+0.0	14	14	
LP-0912	G	28	28.0	+0.0	10	10	
LP-1113	A	24	24.0	+0.0	9	9	
LP-0302	K	36	36.1	+0.1	13	13.1	
LP-0701	F	24	24.1	+0.1	9	9	
LP-1019	G	36	36.2	+0.2	13	12.9	
LP-0220	A	28	28.0	+0.0	10	10	
LP-1009	H	28	27.9	-0.1	10	10.1	
LP-0505	I	28	28.0	+0.0	10	10	
LP-0706	K	32	31.8	-0.2	12	12	
LP-0517	C	32	32.0	+0.0	12	12	
LP-0401	J	32	32.0	+0.0	12	12.1	

3. DEFICIENCIES AND RECOMMENDATIONS

1. LP-0714 re-posted to 27 ft; verify the piling repair has stabilized at the fall check before restoring a 28 ft posting.
2. Add Row D truss connection to the coating program (carried to 2024).
3. No other deficiency; the basin's posted dimensions otherwise match the water.

Inspector: Harlan Dove, Facilities Inspector